

LEGEND: X = Work, F = Form, R = Reinforce, P = Pour, S = Strip, C = Cure, T = Tentative, I = Inspection, W = Wet/Rain, N = Night, D = Delay, H = Holiday																																		
ROLE	DESCRIPTION	TOTALS	AUG		SEPTEMBER																													
			S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S				
			30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26				
	WORK SEQUENCE #1 (PESCADERO CREEK RD)																																	
GCC	REMOBILIZATION PREPARATION & PLANNING PERIOD	9		X	X	X	X	X			H	X	X	X	X																			
MIKE O'DELL	SURVEY STAKE STA 10+00 to STA 45+00	3									H		X	X	X																			
GCC	SENT OUT 48 HR NOTICE TO RESIDENTS	1									H		X																					
GCC	INSTALL SWPP MEASURES AT BIOLOGICAL CONSTRAINT AREA	1									H							X																
GCC	CONTINUE E/L/B 4" TREATED WATER MAIN (STA 45+00 to STA 11+23)	8									H								X	X	X	X			X	X	X	X						
GCC	CONTINUE E/L/B 4" TREATED WATER MAIN (STA 11+23 to STA 10+00)	2									H																	X						
COUNTY	COMPACTION TESTING	9									H								X	X	X	X			X	X	X	X	X					
	WORK SEQUENCE #2 (LA HONDA RD/HWY 84) - WORK DELAY DUE TO CALTRAN PERMIT																																	
GCC	CONTINUE E/L 4" TREATED WATER MAIN (STA 98+00 to STA 113+50)	5		D	D	D	D	D																										
GCC	BACKFILL 4" TREATED WATER MAIN (STA 100+00 to 113+50) WITH MINOR CONCRETE (PENDING RFI-001)	5		D	D	D	D	D																										
GCC	PULL STEEL PLATES & PERMANENT PAVE (STA 100+00 to STA 113+50)	5			D	D	D	D			D																							
GCC	CONTINUE E/L 4" TREATED WATER MAIN (ALONG STA 100+00 to STA 20+00)	4										D	D	D	D			D																
GCC	BACKFILL 4" TREATED WATER MAIN (STA 100+00 to 20+00) WITH MINOR CONCRETE (PENDING RFI-001)	4											D	D	D			D																
GCC	PULL STEEL PLATES & PERMANENT PAVE (STA 100+00 to STA 113+50)	3												D	D			D																
COUNTY	INSPECT/TEST PERMANENT AC	11		D	D	D	D	D			D	D	D	D	D			D																