

LEGEND: X = Work, F = Form, R = Reinforce, P = Pour, S = Strip, C = Cure, T = Tentative, I = Inspection, W = Wet/Rain, N = Night, D = Delay, H = Holiday																																		
ROLE	DESCRIPTION	TOTALS	JULY																															
			S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S				
			5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1				
	PRECONSTRUCTION ACTIVITIES																																	
GCC	SUBMITTALS/PROCUREMENT	5		X	X	X	X	X																										
GCC	MOBILZATION/SETUP LAYDOWN YARD	1									X																							
GCC	INSTALL CONSTRUCTION AREA SIGN	1									X																							
GCC	INSTALL SWPPP MEASURES	1									X																							
GCC	SOIL TESTING RESULTS	2					X	X																										
MIKE O DELL	PIPE ALIGNMENT SURVEY STAKING (STA 45+00 to STA 113+00, SR-84 STA 20+00 to SR-84 STA 27+25)	2				X	X																											
GCC	48 HR NOTICES TO RESIDENTS	1				X																												
GCC	POTHOLING/UTILITY VERIFICATION	2										X	X																					
	WORK SEQUENCE #1 (PESCADERO CREEK RD)																																	
GCC	4" TREATED WATER MAIN (ALONG STA 45+00 to STA 100+00) E/L/B	23											T	X	X			X	X	X	X	X			X	X	X	X	X					
RMA/COUNTY	COMPACTION TESTING	23											T	I	I			I	I	I	I	I			I	I	I	I	I					
GCC	TRENCH PAVE	23											T	X	X			X	X	X	X	X			X	X	X	X	X					