County Service Area No. 7 - La Honda Water System

Capital Expenditures for December 2023 Customer Advisory Committee Meeting

						Funding Sources			
Project	Project No.	Ontion No.	Project Name	Expenditure Description	Expenditure Amount To-Date	County General Fund (Total \$200.000)	County Measure K (formerly Measure A) (Total \$3.673.190)	County Capital Projects **** (Total \$4.500.000)	CSA 7 Rates
N/A	CS009	N/A	Feasibility Study	Consultant payments - Water Works	\$169,921.00	\$169,921.00	(10tal \$3,873,190) \$0.00	(10tal \$4,500,000) \$0.00	\$0.00
N/A	CS009	N/A	2017 Winter Storm - Water Hauling/Treatment	Engineering 1.) Bracewell coordination & operators 2.) Skylonda Equipment - Tanker trucks & raw water 3.) Emergency generator rental 4.) DPW staff labor & equipment	\$30,079.00	\$30,079.00	\$0.00	\$0.00	\$0.00
1	PC021	N/A	Containment/Treated Water Tank DBP Compliance Spray System/Seismic Retrofit of Pipe Connection of Steel Tank	3.) WTP/DBP Construction payments - Graniterock Company ** 4.) Pope Road Main Construction payments - Graniterock Company ***	\$1,109,481.79	\$0.00	\$1,109,481.79	\$0.00	\$0.00
2	PC021	C-SA702	5	 DPW staff labor & equipment Consultant payments Construction contract payments 	\$351,664.82	\$0.00	\$351,664.82	\$0.00	\$0.00
2	PC021	C-SA701		 DPW staff labor & equipment) Consultant payments) Construction contract payments 	\$1,268,484.95	\$0.00	\$1,225,547.53	\$42,937.42	\$0.00
2	TBD		New Code Compliant Raw Water Steel Tank		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
3	PC021	C-SA703	Creek Road and Memory Lane)	 DPW staff labor & equipment Consultant payments Construction contract payments 	\$736,558.94	\$0.00	\$736,558.94	\$0.00	\$0.00
3	PC021	C-SA704	Looping Water Main (Pescadero Creek Road between SR-84 and Treatment Plant)	1.) DPW staff labor & equipment	\$99,738.03	\$0.00	\$99,738.03	\$0.00	\$0.00
4	PC021	C-SA705	Additional Source of Raw Water	1.) DPW staff labor & equipment	\$150,198.89	\$0.00	\$150,198.89	\$0.00	\$0.00
5	TBD		System-wide Water Main Replacement		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Total					\$3,916,127.42	\$200,000.00	\$3,673,190.00	\$42,937.42	\$0.00
Funding Remaining						\$0.00	\$0.00	\$4,457,062.58	\$0.00

Notes:

TBD - To be determined.

* Projects may be combined to reduce cost and plant shut down time.

** Granite Rock Company Job Order #J57-07-PC021-0 (dated 11/6/18) for construction contract - \$399,876.55.

*** Granite Rock Company Job Order #J57-07-PC021-1, 3 & 4 (dated 7/1/19, 8/6/19 & 9/10/19) for construction contract - \$288,990.77.

**** FY 2021-22 Capital Projects budget (September Revisions) appropriation of \$4.5M for construction of the Northern Area/Looping Water Main and Exploratory Well currently in design due to anticipated labor and material increases.